

Project	Schedule Status	Notes/Comments	Key
<b>ACES (Funk) Library</b>			Under Consideration
Reupholstery of seating	In Construction	First set complete, second set PO issued - ongoing; Last set PO issued, items pulled and awaiting vendor action	Project is being considered.
Gender Neutral Restroom	Under Consideration	Working with F&S on potential solutions with multiple toilet gender neutral options	Project is on hold.
<b>Archives Research Center (Hort Field)</b>			In Planning
Controls upgrades	In Construction	Controls ordered; work scheduled for August 2024	Project is in planning.
DI Water repairs	Completed	F&S adjusted existing valving to eliminate pressure and humidity controls; will need to wait til winter to see if corrected	Project is under construction.
Chiller Condenser Coil Replacement	Completed	Replacement part delivered, scheduled install 6/15/24-6/16/24	Project is completed.
Deferred Maintenance Items	Under Consideration	Feasibility study looking to be conducted in conjunction with Facility Condition Assessment Survey; waiting on F&S	
<b>Art &amp; Architecture Library (Ricker)</b>			
Processing Table	In Construction	Ordering table 6/20/24, along with drawer pedestal and riser	
<b>Chemistry Library</b>			
No current projects			
<b>Communications Library</b>			
New Table layout in lower level study area	In Planning	Coordinating with floor work in summer to get more table seating	
Carpet at Main Entry needs cleaning	In Planning	BSW WO to be submitted	
Basement flooring needs stripped/waxed	Completed	BSW WO to be submitted; work to be completed Summer 2024; work scheduled to start June 10th, funded by F&S; BSWs started on the 4th floor on 5/27/24; completed 6/20/24	
Reflection Room	Under Consideration	Will review in July/August 2024; Current Media viewing room on main level is underutilized so open to adding reflection space	
<b>Grainger Engineering Library</b>			
2nd floor wood floor	On Hold	Options are being reviewed by Library facilities and Grainger. Funding needs secured	
Room 59 testing center	On Hold	HVAC requirements/loads need reviewed. Working with F&S for further investigation	
Exterior sign south side	On Hold	Request sent to ARC for review but denied; reviewing alternatives with graphic designer July 2024	
Height adjustable tables - 1st floor	In Planning	Tables ordered, waiting on arrival. Library Facilities will pick up and install.	
3rd floor security storefront window install	In Construction	Materials being delivered and estimated start time end of June for construction with completion August 2024.	
Gender Neutral Restroom	Under Consideration	Working with F&S on potential solutions with multiple toilet gender neutral options	
4th Floor Exterior Glass Replacement	In Construction	With Bacon Van Buskirk, glass shipped 6/5/24; worked expected to take place when 3rd flr security stair windows installed	
Interior Wood Chair Replacements	Under Consideration	Working with furniture vendors for chair options, as looking to replace all interior chairs on yearly basis with wood	
<b>Main Library</b>			
<b>General</b>			
Exterior renovation Phase 2C	On Hold	Window replacement and masonry repair. On hold, will most likely occur during Phase 2 & 3 of larger building project	
Mural restoration/cleaning	On Hold	Campus to start Art Committee. Follow up required on funding through this	
Roof & HVAC exterior ductwork replacement	In Planning	A/E is JLK. Project budget revised and HVAC scope removed; 95% CD to be submitted 7/22/24; Construction expected to start Dec '24 and complete April '26	
Stair tread cleaning	On Hold	North, South, & East stairways. Funding approved. Delayed due to COVID, will be working with F&S to reschedule	
Room 438 reflection room	In Construction	Costs approved, contractors to start July 2024 with anticipated completion late August 2024	
Room 428 - A/V upgrade	In Construction	work scheduled to start 5/3/24; drop down screen arrived, pending install; expected completion July 2024	
Courtesy Product Dispensers and New Paper	In Construction	F&S installing new feminine hygiene dispensers where none were originally; new toilet paper, hand towel, and soap dispensers install started 6/20/24	
Product Dispensers in Restrooms	In Construction		
Traka Key Box for Main with Rooms and Vehicles	In Planning	Meeting with Traka vendor on 6/13/24; awaiting quote for a box	
Writer Workshop more sound dampening	In Planning	Quote for ceiling sound panels approved; working with carpenters for scheduling work	
Dean's Office Furniture	In Planning	working with Stocks on new office layout; might tie into Library Admin/Dean Suite Remodel	
Puzzle Project at Main Library	Completed	received estimate for framing; working on scheduling mounting of puzzle in March 2024; WO written for frame; 3m strips ordered for mounting puzzle to wall; Puzzle on wall - determined to not frame on wall	
ION Coffee Machine in Main Library - Illini Vending	Under Consideration	Illini vending showed options of potential robot/vending coffee machine	
McKinley Medical Vending Machine at Main	Under Consideration	Contacting McKinley to see if interest in providing vending option similar to ACES and Grainger	

Hot water at point of faucets in Main restrooms	In Construction	Getting revised cost estimate from plumbers/electricians based on all restroom locations; WO written, parts have been ordered; Construction started 4/24; Everything is installed, needing 3 more breakers to finish, Plumbers working on adjusting water temp
Library Admin/Dean Suite Remodel	On Hold	Review of entire Library Admin/Dean Suite space layout and efficiencies
Library Security Camera replacements	Completed	new exterior cameras installed 6/17/24
Rm 106 A/V Tech Retrofit - add podium	In Construction	Construction in progress with projected completion 6/22/24
Rm 323C A/V work - re-orienting room	Completed	Expected to be complete July 2024 as wall repair needs completed; work completed 6/17/24
Stacks electrical full system review	Under Consideration	meeting with F&S Safety and Compliance 6/24/24
<b>Acquisitions and Cataloging Services</b>		
No current projects		
<b>Central Access Services</b>		
Phone Center cleaning and painting - Summer 2024	Completed	Summer work to be scheduled; cost estimate needed for painting and any extra BSW cleaning; WO written for painters, and BSWs are no charge; carpet was cleaned, painting scheduled for June after Room 200 oiling
Sidewalk repairs at south main entry	On Hold	WO submitted; awaiting F&S; Deferred Maintenance money to cover. Moved to the top of the list to get taken care of
Concrete stoop repair north basement entrance	On Hold	awaiting F&S; Deffered Maintenance
portraits in Library Gallery; Library Gallery Remodel	In Planning	Working with Archives to determine historical significance of portraits, awaiting meeting with F&S and CDAC
Flooring replacement Rm 128	In Construction	Working to get staff relocated and scheduling of flooring to be installed; targeting completion August 2024
<b>History, Philosophy, &amp; Newspaper Library</b>		
Study Carrel Furniture	In Planning	HPNL approved all furniture changes; submitted for PO 6/18/24 and lead time is 4-5 weeks for delivery/install
<b>IL History &amp; Lincoln Collectives</b>		
No current projects		
<b>International &amp; Area Studies Library</b>		
No current projects		
<b>Information Technology</b>		
No current projects		
<b>Literature &amp; Languages Library</b>		
Polishing Rm 200 shelves for 100 yr celebration	Completed	Painters have work order, scheduled for Summer 2024; coordination needed with Mary for material moving operation; Meeting on 4/4 to work out scheduleing; scheduled for June 3rd, estimated 2 weeks; Started 5/27
Table cleaning in Room 200 - BSWs	In Planning	Working with BSWs for solutions
<b>Map Library</b>		
No current projects		
<b>Mortenson Center</b>		
IAS/Mortenson Sound barrier between offices	Under Consideration	get cost estimate for demo and rebuild new wall for sound, including dampering of HVAC; summer 2024; Estimate received, being brought to budget committee and SA
<b>Preservation Services</b>		
No current projects		
<b>Rare Book &amp; Manuscript Library</b>		
RBML carbon filter changes	In Construction	deferred maintenance work, potentially scheduled May 2024 - Greg Davis with PM is point of contact. Est. \$25k; Ordered
<b>Scholarly Commons</b>		
No current projects		
<b>Social Sciences, Health, and Education Library</b>		
No current projects		
<b>Teaching, Learning, and Academic Support</b>		
TLAS - painting wall hanging system	In Planning	waiting on ideas for how TLAS wants artwork displayed

TLAS - signs outside 106 and 314

**In Construction** Signs being ordered; verifying with carpenters mounting style; send jake links to brackets; sign holders installed

### University Archives

No current projects

### Math Library (Altgeld Hall)

Altgeld Hall interior remodeling - Phase 4

**In Planning** Project #U19019 - Budget and phasing hold; Most likely start Spring 2026 and finish Spring 2028

Clock re-furbishing

**In Construction** WO written; waiting on F&S to design plan; F&S Painter have clock for refurbishing

### Music & Performing Arts Library

#### Oak Street

Vault #3 Compressor

**Completed** Completed May 2024

Vault #1 Compressor

**In Planning** Needing to order with estimate cost \$20,000 w/2 week lead time; looking to order NLT 6/30/24

Vault #1 Fan motor

**In Planning** Discovered 6/12/24 needing replacement waiting on F&S quote

Oak St Aisle 5 Lighting

**Under Consideration** Follow-up with F&S for lighting options and costs

Deferred Maintenance - Water leaks loading

**Under Consideration** Deferred Maintenance to perform onsite review schedule for July 2024

dock/windows

**Under Consideration** Deferred Maintenance to perform onsite review schedule for July 2024

Gender Neutral Restroom

**Under Consideration** Possible gender neutral restroom at 1st floor men's; under review

### Sousa Archives

No current projects

### Undergraduate Library

Archives and Special Collections building project

**In Construction** Project Re-bid, successful bidder identified, awaiting July BoT approval before construction can start. Construction start September 2024; Project #U20118

### University High School Library

No current projects

### Veterinary Medicine Library

No current projects